

Start Up Checklist

Air Source Units

Unit Location: _____ HP: _____

Model #: _____ Serial #: _____

Unit Start Up Date: _____

- Check all the wiring connections to ensure they are tight
- Check to make sure the unit is mounted level
- Check the Condensate line to ensure a trap has been installed
- Check the Drain Pan to ensure it drains freely when unit is in operation
- Verify correct incoming Voltage

Voltage: _____ VAC

Run Unit at 100% capacity for a minimum of 15 minutes then complete the following

- Verify Flow Rates

Cond. Flow: _____ gpm

Evap. Flow: _____ CFM

- Record Condenser Water Temperature.

Water Temp. in (Tcondin) _____ °F

Water Temp. out (Tcondout) _____ °F

- Calculate Heating Capacity _____ btuh

(Heating Capacity = (Tcondout - Tcondin) x Cond. Flow x 500)

Manufacturer's Copy

To be sent to; Nyle Water Heating Systems 12 Stevens Road Brewer, Maine 04412

Record the Ambient Air Temperature _____ °F

Record Compressor amps per phase

L1 _____ amps

L2 _____ amps

L3 _____ amps

Calculate superheat prior to accumulator _____ °F

Check sight-glass

_____ Clear _____ Bubbles

Record Evaporator Pressure _____ psig

Saturated Evaporator Temperature (SET) _____ °F

Record Condenser Pressure _____ psig

Saturated Condenser Temperature (SCT) _____ °F

Measure compressor discharge line temperature _____ °F

Measure compressor suction line temperature _____ °F

Measure refrigerant liquid line temperature _____ °F

Record oil level in compressor sight glass

_____ Full _____ 3/4 _____ 1/2 _____ 1/4

Calculate approach temperature (SCT - Tcondout) _____ °F

Installer Signature: _____ Date: _____

Manufacturer's Copy

To be sent to; Nyle Water Heating Systems 12 Stevens Road Brewer, Maine 04412